

ठाणे महानगरपालिका, ठाणे

बी.एस.यु.पी.कक्ष - २९५
सार्वजनिक बांधकाम विभाग
दि. २५/११/१९

बी.एस.यु.पी.योजनेबाबत माहिती


बी.एस.यु.पी.-१ अंतर्गत ९४२६ सदनिका बांधण्यासाठी रू. ३३७.५५ कोटी रकमेच्या व बी.एस.यु.पी.-२ अंतर्गत ८२२ सदनिका बांधण्यासाठी रू. ३४.४२ कोटी रकमेच्या सविस्तर प्रकल्प अहवालास केंद्र शासनाने मंजूरी दिलेली आहे. बी.एस.यु.पी.अंतर्गत खालील प्रकल्प सुरू असून प्रकल्पांची माहिती खालील तक्त्यात दिलेली आहे.

अनु. क्र.	ठेकेदाराचे नाव व पत्ता	अंदाजखर्च रू. कोटी	निविदा खर्च रू. कोटी
	बी.एस.यु.पी.-१		
१	एम.एम.आर.डी.ए. प्लॉट, तुळशीधाम मे. सुप्रीम इन्फ्रास्ट्रक्चर इंडिया लि. जे.व्ही. मे. चावला इंटरनॅल्ड कं. ८, भवानी सर्किसेस इंडस्ट्रियल इस्टेट, पवई, मुंबई- ४०० ०७६.	६७.७५	७१.९९
२	सिद्धार्थनगर मे.एम.टी.फड जे.व्ही. मे.रेनबो कन्स्ट्रक्शन ओमकार अपार्टमेंट, ब्लॉक नं. ४, तळ मजला, प्लॉट नं. ६४/६५, सेक्टर २०/सी., एरोली, नवी मुंबई- ४०० ७०८.	२१.५९	२३.१३
३	महात्माफुले नगर मे.बिटकॉन इंडिया इन्फ्रास्ट्रक्चर जे.व्ही. मे. जय कन्स्ट्रक्शन २१९, शामकमल / सी- दुसरा मजला, बी.एन. अगरवाल मार्केट, विलेपार्ले (पू.), मुंबई- ४०० ०५८.	१२.७०	१३.६
४	खारटन मे.शिवम परिवार डेव्हेलोपर्स प्रा.लि. १, वॉशिंगटन प्लाझा आफिस, एस.व्ही.रोड, गोरेगाव (प.), मुंबई- ४०० ०६२.	१४.९६	१५.८६

अनु. क्र.	ठेकेदाराचे नाव व पत्ता	अंदाजखर्च रु. कोटी	निविदा खर्च रु. कोटी
	बी.एस.यु.पी.-२		
१	एम.एम.आर.डी.ए.प्लॉट- २, तुळशीधाम मे.शायोना कॉर्पोरेशन ३/१४, रूची अपार्टमेंट, सिंपोली, चिकूवाडी, बोरीवली (प.), मुंबई- ४०० ०९२.	२०.४९	२२.३०
२	कौसा मे.एम.टी.फड जे.व्ही. मे.रेनबो कन्स्ट्रक्शन ओमकार अपार्टमेंट, ब्लॉक नं. ४, तळ मजला, प्लॉट नं. ६४/६५, सेक्टर २०/सी., एरोली, नवी मुंबई- ४०० ७०८.	२९.७०	३२.९७

बी.एस.यु.पी.-२ प्रकल्पांतर्गत एम.एम.आर.डी.ए. प्लॉट-२ (तुळशीधाम) व कौसा येथे ८२२ सदनिका बांधण्यात आलेल्या असून सदर प्रकल्प पूर्ण झालेला आहे. सदनिका धारकांना सदनिका हस्तांतरण करण्याची प्रक्रीया सुरु आहे.

बी.एस.यु.पी.योजनेचा अभियान कालावधी मार्च २०१२ पर्यंत असल्याने बी.एस.यु.पी.-१ अंतर्गत एकूण ४६२१ सदनिका बांधण्याचा मानस आहे. सदर प्रकल्पामधील १८३२ सदनिकांची कामे सुरु करण्यात आलेली असून एम.एम.आर.डी.ए. प्लॉट (तुळशीधाम) येथे ५२५ सदनिका बांधून पूर्ण झालेल्या आहेत त्यापैकी २६५ सदनिकांचे लाभार्थ्यांना हस्तांतरण करण्यात आलेले आहे व उर्वरित सदनिकांचे हस्तांतरण करण्याची प्रक्रीया सुरु आहे. सिद्धार्थनगर येथे २६० सदनिका बांधून पूर्ण झालेले असून सदनिकांचे हस्तांतरण करण्याची प्रक्रीया सुरु आहे. अशा प्रकारे एकूण ७८५ सदनिकांची कामे पूर्ण झालेली आहेत व उर्वरित सदनिकांची कामे सुरु असून वेगवेगळ्या टप्प्यावर आहेत.



टिम लिडर,

बी.एस.यु.पी.कक्ष


THANE MUNICIPAL CORPORATION, THANE
MONTHLY PROGRESS REPORT
Present status of BSUP schemes upto 12th Aug 2011

Dr. 12.08.2011

श्री. १३.०८.११ - २०११

Sr no	Scheme (Construction of Bldg for housing)	Project Cost	Present status			Status of Tendering			# work is not started reasons thereof	# tenders are yet to be invited reasons thereof	Progress of work	Remarks
			Approved Dwelling Units	In progress (DUs)	Up to date Expenditure (Rs. in cr.)	Tenders Approved works order (DUs)	Invited works yet to be started	Tenders yet to be invited				
1	M.M.R.D.A	2728	1277	47.67	2728					13	Upto date Buildings (525 DUs) construction fully completed. OC of 3 buildings obtained. Buildings started by lottery. 175 tenements keys were handed over to beneficiaries by Hon. Chief Minister & Hon. Secretary (MCHUPA, GOI) on 7th June 2011.	
2	Sudharthnagar	688	260	11.23	688						Upto date 3Buildings(260 DUs) construction completed.	
3	Mahamphulnagar	527	135	2.93	527						Upto date 8 buildings in in-situ slum, 3 buildings work completed. *Infrastructure- Septic tank, J.G. water tank, Water supply, Road Pavement, fan's Buildings completed, Electric substation work completed	
4	Kashin	201.812 Cr	1180	160	2.98	1180	0				Work started Transit Camp constructed PAP's shifted. Work of 2 buildings started RCC done building completed brickwork upto 4th floor done. 1st slab of 1 building completed	
5	Anandnagar	2510		nil		2510	0				Tender will be received	
6	final plot no 70	270		nil		270					Tender will be started after Hon. GB approval	
7	final plot no 42	681		nil		681					work will be started after Hon. GB approval	
8	Vasthknagar	270		nil		270					work will be started after Hon. GB approval	
9	Majiwade	572		nil		572					work will be started after Hon. GB approval	
TOTAL of DPR-1		201.812 Cr	9426	1832	64.8	5123	2780	1523			Upto date 9 Buildings (735 DUs) fully completed. 175 tenements keys were handed over to beneficiaries by Hon. Chief Minister & Hon. Secretary (MCHUPA, GOI) on 7th June 2011.	

Sr no	Scheme Construction of Bldg for (housing)	Sanctioned By GOI	Present status								Remarks				
			Project Cost	Approved Dwelling Units	In progress (DUs)	Up to date Expenditure Rs. In cr.	Approved works order issued (DUs)	Tenders invited works yet to be started	Tenders yet to be invited	If work is not started reasons thereof		If tenders are yet to be invited reasons thereof			
1	Construction of Buildings at M.M.R.D.A	2	3	4	5	6	7	8	9	10	11	12	13		
		DPR-II													
			34.42 cr	295	295	20.0 cr	295							<p>*Housing - All 4 buildings work completed.</p> <p>*Infrastructure- Septic tank, U.G. water tank, Water supply Retaining wall cum compound wall for 4 Buildings completed Road, Pavement work in progress External Electric work in progress</p>	<p>Upto date, 4 Buildings (295DUs) construction fully completed. Infrastructure work completed Project completed</p>
2	Construction of Buildings at Kausa			527	527	22.30cr	527							<p>*Housing - All 7 buildings work completed.</p> <p>*Infrastructure- Septic tank, U.G. water tank, Water supply Retaining wall cum compound wall for 7 Buildings completed, Road, Pavement work completed, External Electric work in progress</p>	<p>Upto date, 7 Buildings (525 DUs) construction completed Infrastructure work completed Project completed</p>
	TOTAL of DPR- II		34.42cr	822	822	42.3 cr	822	0	0					<p>Upto date, 11 Buildings (822 DUs) construction fully completed. Infrastructure work completed 2 Buildings allotted by lottery</p>	


 Teerinder
 BSIUP